A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION: Alauddin Market, Mirersharai, Chittagong.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING: 21.0m	R. L.: 1.52m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.	DATE OF BORING: 25-04-2010.	G. W. T : 0.15m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
2.0m	Strong Brown 7.5YR (5/8), loose Silt, ML.			D-1, D-2	1: 3; 2: 3		
1.0m	Strong Brown 7.5YR (5/8), medium plasticity, soft, silty Clay, CL.		UD-2	D-3	3: 4		
1.0m	Bluish Gray Gley2 (5/1), loose to medium dense Silt, ML.			D-4	4: 9		
11.0m	Bluish Gray Gley2 (5/1), medium dense to dense, silty Sand, SM.			D-5, D-6, D-7, D-8, D-9, D-10, D-11, D-12, D-13, D-14, D-15	5: 18; 6: 24; 7: 19; 8: 19; 9: 21; 10: 18; 11: 13; 13: 15; 15: 19; 17: 16; 17: 17		
6.45m	Bluish Gray Gley2 (5/1), high plasticity, very stiff Clay, CH.			D-16, D-17	19: 18; 21: 20		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

- PLASTIC CLAY
- SAND
- SILT
- SHALE
- PEAT/HIGHLY ORGANIC SOIL
- MICACEOUS FINE SAND/SILT
- UNDISTURBED SAMPLE
- DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED