A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION : Ijjatpur Bazar, Sreepur, Gazipur.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING : 21.0m	R. L.: 0.15m above from Road Level.
CLIENT : Orascom Telecom Bangladesh Limited.		DATE OF BORING : 07-01-2010.	G. W. T : 2.44m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Polo Red 10YR (6/4), medium plastic, stiff, silty Clay, CL.		UD-1, UD-2, UD-3	D-1, D-2, D-3	10, 8, 5		
1.0m	Brown 7.5YR (5/4), medium plastic, medium stiff to soft, silty Clay, CL.		UD-4	D-4	5		
2.0m	Vary pale Brown 10YR (8/4), medium plastic, soft to medium stiff, silty Clay, CL.			D-5, D-6	6, 11		
3.0m	Brownish Yellow 10YR (6/6), medium plastic, medium stiff to stiff, silty Clay, CL.			D-7, D-8	13, 12		
3.0m	Light Red 10YR (6/6), medium plastic, stiff, silty Clay, CL.			D-9	10		
1.5m	Vary pale Brown 10YR (8/3), medium plastic, stiff to very stiff, silty Clay, CL.			D-10	11		
4.5m	Light Red 10YR (6/6), dense to medium dense, silty Sand, SM.			D-11, D-12, D-13	22, 26, 20		
3.45m	Vary pale Brown 10YR (8/4), medium plastic, stiff, silty Clay, CL.			D-14, D-15, D-16	13, 15, 17		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

- PLASTIC SILTY CLAY
- LOW PLASTIC CLAYEY SILT
- NON PLASTIC SILT
- SAND
- ORGANIC
- UNDISTURBED SAMPLE
- DISTURBED SAMPLE
- SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED