A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION : Ratna Palong, Ukhia, Cox's Bazar.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING : 21.0m	R. L.: 1.21m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.		DATE OF BORING : 05-10-2009.	G. W. T : 0.07m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
4.0m	Brown 7.5YR (5/4), medium plastic, soft to medium stiff, silty Clay, CL.		UD-1, UD-2, UD-3	D-1, D-2, D-3	3, 5, 3		
1.0m	Grayish brown 10YR (5/2), medium dense to loose, cohesionless Silt, SM.			D-4, D-5	7, 5		
2.0m	Gray 7.5YR (6/1), medium plastic, soft to medium stiff, silty Clay, CL.			D-6, D-7	7, 12		
3.5m	Gray 7.5YR (6/1), medium dense to dense, cohesionless Silt, SM.			D-8, D-9, D-10	17, 21, 10		
1.5m	Gray 7.5YR (6/1), medium plastic, medium stiff to very stiff, silty Clay, CL.			D-11	50		over
1.5m	Gray 7.5YR (5/1), very dense to dense, fine sand, SM.			D-12	17		
7.95m	Gray 7.5YR (6/1), medium plastic, very stiff, silty Clay, CL.			D-13, D-14, D-15, D-16, D-17	24, 29, 37, 32, 35		

0 10 20 30 40 50 60 70 80 0 20 40 60 80 100

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED