A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Betmore, 1 No Rayhanpur Union, Pataharghata, Barguna.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 21.0m	R. L.: 1.07m below from Road Level.
CLIENT : Grameenphone Ltd.		DATE OF BORING: 20-08-2013.	G. W. T : 0.61m above from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
7.5m	Brown 7.5YR (5/4), medium plasticity, very soft to stiff, silty Clay, CL.		UD-1	D-1	2		
			UD-2	D-2	2		
			UD-3	D-3	3		
			UD-4	D-4	6		
				D-5	7		
				D-6	8		
				D-7	13		
13.95m	Dark Gray 10YR (4/1), medium dense to very dense, fine Sand, SM.			D-8	15		
				D-9	18		
				D-10	22		
				D-11	26		
				D-12	31		
				D-13	36		
				D-14	38		
				D-15	40		
				D-16	40		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SHALE | SILT | SAND

PEAT/HIGHLY ORGANIC SOIL | MICACEOUS FINE SAND/SILT | UNDISTURBED SAMPLE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED