A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION: Kolaha, Gorangghi, Ghatail, Tangail.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING: 21.0m	R. L.: 2.14m below from Road Level.
CLIENT : Grameenphone Ltd.	DATE OF BORING: 14-12-2010.	G. W. T : 1.52m above from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
4.0m	Yellowish Brown 10YR (5/4), loose to dense, silty Sand, SM.			D-1 to D-4	5, 10, 11, 26		
5.0m	Light Gray 10YR (7/2), dense, fine sand, SM.			D-5 to D-8	20, 15, 18, 20		
6.0m	Gray 10YR (6/1), dense, fine sand, SM.			D-9 to D-12	18, 18, 22, 29		
6.45m	Gray 10YR (6/1), dense, coarse sand, SW.			D-13 to D-16	28, 31, 33, 35		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SHALE | SILT | SAND

PEAT/HIGHLY ORGANIC SOIL | MICACEOUS FINE SAND/SILT | UNDISTURBED SAMPLE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED