A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION: Dhakuria Bazar, Jessore.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING: 21.0m	R. L.: 0.46m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.	DATE OF BORING: 28-03-2010.	G. W. T : 4.57m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
2.0m	Strong Brown 7.5YR (5/6), medium dense to loose Silt, ML.			D-1	1 – 7		
2.0m	Strong Brown 7.5YR (5/6), medium plasticity, medium stiff to soft, silty Clay, CL.		UD-2	D-2	3 – 5		
			UD-3	D-3	4		
4.0m	Very dark Gray 7.5YR (3/1), high plasticity, soft Clay, CL.		UD-4	D-4	5 – 3		
				D-5	6 – 3		
				D-6	7 – 3		
				D-7	8 – 3		
				D-8	9 – 3		
13.45m	Light bluish Gray Gley2 (7/1), loose to medium dense Silt, ML.			D-9	10 – 3		
				D-10	11 – 4		
				D-11	12 – 5		
				D-12	13 – 6		
				D-13	14 – 7		
				D-14	15 – 9		
				D-15	16 – 10		
				D-16	17 – 12		
				D-17	18 – 21		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SAND | SILT | SHALE

PEAT/HIGHLY ORGANIC SOIL | MICACEOUS FINE SAND/SILT | UNDISTURBED SAMPLE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED