A2	PROSOIL	BOREHOLE NO: BH-6	
		LOCATION : Plot #B, Dighinala Cantt, Khagrachari.	
PROJECT : Construction of 1*120 Men (16 Storied Foundation) Married Or's Family Accn At Dighinala Cantt (1st Phase).		DEPTH OF BORING : 9.0m	R. L.: 0.91m below from Road Level.
CLIENT : AGE Army, Khagrachari Cantonment.		DATE OF BORING: 25-05-2011.	G. W. T : 0.31m below from E.G.L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Brown 10YR (5/3), medium plasticity, soft to stiff, sandy Clay, CL.		UD-1	D-1	4		
3.0m	Gray 10YR (5/1), medium dense to very dense, silty Sand, SM.			D-2, D-3	12, 30		
3.45m	Gray 10YR (5/1), very hard and compact, silty Shale, CL.			D-4, D-5, D-6	50, 50, 50		Over, Over, Over
6.0m	Boring was not possible due to very hard and compact silty Shale.						

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

- PLASTIC CLAY
- SILT
- SAND
- UNDISTURBED SAMPLE
- PEAT/HIGHLY ORGANIC SOIL
- MICACEOUS FINE SAND/SILT
- SHALE
- DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED