A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Karmudanga, 5 No Patari Union, Sapahar, Naogaon.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 21.0m	R. L.: 0.91m below from Road Level.
CLIENT : Grameenphone Ltd.		DATE OF BORING: 29-07-2013.	G. W. T : 0.15m above from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
5.0m	Light Brown 7.5YR (6/3), medium plasticity, soft to stiff, silty Clay, CL.		UD-1, UD-2, UD-3, UD-4	D-1, D-2, D-3, D-4, D-5	5, 7, 9, 12, 9		
2.5m	Light Brown 7.5YR (7/3), medium dense to dense, silty Sand, SM.			D-6, D-7	13, 18		
13.95m	Brown 7.5YR (5/3), dense to very dense, fine Sand, SM.			D-8, D-9, D-10, D-11, D-12, D-13, D-14, D-15, D-16	20, 25, 33, 36, 39, 41, 42, 44, 46		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SHALE | SILT | SAND

PEAT/HIGHLY ORGANIC SOIL | MICACEOUS FINE SAND/SILT | UNDISTURBED SAMPLE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED