A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Shyampur Bazar, Mohanpur, Rajshahi.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 21.0m	R. L.: 0.90m below from Road Level.
CLIENT : Orascom Telecom Bangladesh Limited.		DATE OF BORING : 22-09-2011.	G. W. T : 0n E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
4.0m	Grayish Brown 10YR(5/2), loose to medium dense, clayey Silt, ML.			D-1 to D-3	5, 6, 4		
2.0m	Gray 7.5YR(5/1), medium dense, clayey Silt, ML.			D-4 to D-5	9, 8		
4.5m	Gray 7.5YR(5/1), medium plasticity, soft to stiff, silty Clay, CL.			D-6 to D-9	7, 4, 5, 10		
3.0m	Gray 7.5YR(5/1), medium dense to dense, silty Sand(with mica), SM.			D-10 to D-11	10, 19		
4.5m	Gray 7.5YR(5/1), dense to very dense, silty Sand, SM.			D-12 to D-14	34, 13, 5		
3.45m	Light Gray 7.5YR(7/1), medium plasticity, soft to stiff, silty Clay, CL.			D-15 to D-16	8, 10		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

- PLASTIC CLAY
- SAND
- SILT
- SHALE
- PEAT/HIGHLY ORGANIC SOIL
- MICACEOUS FINE SAND/SILT
- UNDISTURBED SAMPLE
- DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS
AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED