A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Lambagona Bazar, Choto Moheshkhali.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 10.5m	R. L.: 0.61m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.		DATE OF BORING: 24-03-2010.	G. W. T : 1.22m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
5.0m	Brown 7.5 YR (5/3), loose to medium dense, cohesionless silt, SM.			D-1 to D-5	6, 5, 5, 3		
1.0m	Gray 7.5YR (5/1), medium dense to very dense, cohesionless silt, SM.			D-5 to D-6	15, 36		
1.0m	Gray 7.5YR (5/1), very dense, cohesionless silt, SM.			D-6 to D-7	36, 50		
3.5m	Gray 7.5YR (5/1), very dense, silty Sand, SM.			D-7 to D-10	50, 50, 50, 50		over, over, over, over
10.95m	**Boring was not possible due to very dense fine sand.**						

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY

SAND

SILT

SHALE

PEAT/HIGHLY ORGANIC SOIL

MICACEOUS FINE SAND/SILT

UNDISTURBED SAMPLE

DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED