A2 PROSOIL	BOREHOLE NO: 01	Latitude: N 0°0'0"	Longitude: E 0°0'0"
	LOCATION : (CH. 14+305), Satiantoli High School Road, Sirajdikhan, Munshiganj.		
PROJECT : Satiantoli Bridge.	DEPTH OF BORING : 36.0m		R. L. :0.3048m Chainage. : 14+305m
CLIENT : Roads and Highways Department.	DATE OF BORING : 19-03-2016 to 20-03-2016		B. W. T : 6.0m below from E. G. L.

RL/ THICKNESS	SOIL STRATA	BORELOG	SAMPLING FROM (m)	SAMPLING TO (m)	SPT-N Value Blow/300mm N1=150 (mm)	N2=300 (mm)	N3=450 (mm)	N=N2+N3	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Max^{m} Penetration
4.5m	Brown 7.5YR (5/3), loose, Silty Sand,SM.		1.5	1.95	2	2	2	4	D-1	4	
			3	3.45	2	2	3	5	D-2	5	
			4.5	4.95	2	3	3	6	D-3	6	
6.0m	Brown 7.5YR (5/3), medium stiff to stiff, Low Plasticity Clay with Sand, CL.		6	6.45	2	3	3	6	D-4	6	
			7.5	7.95	3	4	6	10	D-5	10	
			9	9.45	3	5	7	12	D-6	12	
			10.5	10.95	4	5	6	11	D-7	11	
6.0m	Gray 7.5YR (6/1), medium dense to dense, Silty Sand with Gravel, SM.		12	12.45	4	5	7	12	D-8	12	
			13.5	13.95	5	6	8	14	D-9	14	
			15	15.45	5	8	9	17	D-10	17	
			16.5	16.95	3	5	6	11	D-11	11	
3.0m	Gray 7.5YR (6/1), stiff, Low Plasticity Clay with Sand, CL.		18	18.45	4	6	8	14	D-12	14	
			19.5	19.95	6	9	12	21	D-13	21	
16.95m	Gray 7.5YR (6/1), dense to very dense, Silty Sand with Gravel, SM.		21	21.45	7	10	15	25	D-14	25	
			22.5	22.95	8	15	20	35	D-15	35	
			24	24.45	8	15	25	40	D-16	40	
			25.5	25.95	9	14	28	42	D-17	42	
			27	27.45	10	15	29	44	D-18	44	
			28.5	28.95	15	19	31	50	D-19	50	
			30	30.45	18	22	28	50	D-20	50/275	
			31.5	31.95	20	28	22	50	D-21	50/263	
			33	33.45	20	31	19	50	D-22	50/225	
			34.5	34.95	22	30	20	50	D-23	50/225	
			36	36.45	24	35	15	50	D-24	50/200	

RL WITH REPECT TO TOPOGRAPHY SURVEY.

LEGEND FOR BOREHOLE AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY	SILT	PEAT/HIGHLY ORGANIC SOIL	UNDISTURBED SAMPLE
MICACEOUS FINE SAND/SILT	SAND	SHALE	DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS. AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED