| A2 | PROSOIL | BOREHOLE NO: BH-1 | |
|---|---|---|---|
| | | LOCATION: Bejgati, Fulkocha, Sirajganj, Sirajganj. | |
| PROJECT : Telecommunication Tower. | | DEPTH OF BORING: 21.0m | R. L.: 0.76m below from Road Level. |
| CLIENT : Grameenphone Ltd. | | DATE OF BORING: 30-07-2012. | G. W. T : 4.57m below from E. G. L. |

| THICKNESS | SOIL STRATA | BORELOG | UNDISTURBED SAMPLE | DISTURBED SAMPLE | DEPTH (m) SPT VALUES ( BLOWS / 300mm ) | Grain Size Distribution, % Clay %, Silt %, Sand % | Max$^{m}$ Penetration |
|---|---|---|---|---|---|---|---|
| 3.0m | Light Brown 7.5YR (6/3), loose to medium dense, Silt, ML. | | | D-1 to D-3 | 3, 6, 8 | | |
| 4.5m | Light Brown 7.5YR (6/3), medium dense to dense, fine Sand, SM. | | | D-4 to D-6 | 13, 15, 16 | | |
| 1.5m | Gray 10YR (5/1), medium dense to dense, Silt, ML. | | | D-7 | 7 | | |
| 12.45m | Gray 10YR (6/1), dense to very dense, fine Sand, SM. | | | D-8 to D-16 | 25, 29, 28, 41, 41, 43, 44, 47, 45 | | |

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SHALE | SILT | SAND

PEAT/HIGHLY ORGANIC SOIL | MICACEOUS FINE SAND/SILT | UNDISTURBED SAMPLE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX$^{m}$ PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED