A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION: Kalom Bazar, Singra, Natore.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING: 15.0m	R. L.: 0.15m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.	DATE OF BORING: 11-06-2010.	G. W. T : 0.31m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Light bluish Gray Gley2 (7/1), medium dense to loose, Silt, ML.			D-1, D-2, D-3	8, 9, 6		
2.0m	Light bluish Gray Gley2 (7/1), medium plasticity, soft to medium stiff, silty Clay, CL.		UD-3, UD-4	D-3, D-4, D-5	3, 4		
5.5m	Pale Brown 10YR (6/3), medium plasticity, soft to very stiff, silty Clay, CL.			D-5, D-6, D-7, D-8, D-9, D-10	10, 13, 34, 38, 50		
4.95m	Light yellowish Brown 10YR (6/4), very dense, fine Sand, SM.			D-10, D-11, D-12, D-13	50, 50, 50, 50		Over, Over, Over, Over
6.0m	Boring was not possible due to very dense fine Sand.						

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY	SAND	SILT	SHALE
PEAT/HIGHLY ORGANIC SOIL	MICACEOUS FINE SAND/SILT	UNDISTURBED SAMPLE	DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED