A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION : Sonatola, Bogra.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING : 21.0m	R. L.: 1.52m below from Road Level.
CLIENT : Orascom Telecom Bangladesh Limited.	DATE OF BORING : 25-07-2008.	G. W. T : Remark

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Remark
3.0m	Very pale brown 10YR (8/4), loose to medium dense, cohesionless silt, SM.			D-1 to D-3	3, 4, 7		
2.0m	Gray 10YR (5/1), medium dense to loose, silty Sand, SM.			D-4 to D-5	8, 4		
2.5m	Gray 10YR (5/1), loose to medium dense, cohesionless silt, SM.			D-6 to D-7	5, 10		
3.0m	Gray 10YR (5/1), medium dense to dense, cohesionless silt, SM.			D-8 to D-9	13, 24		
3.0m	Light gray 10YR (7/2), dense to very dense, fine sand with mica, SM.			D-10 to D-11	30, 35		
7.95m	Grayish brown 10YR (5/2), fine sand with stone, SM.			D-12 to D-16	38, 42, 45, 47, 50		Water table was not possible to measure due to paddy field.

Over

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED