A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Fakirhat, Chowmohoni, Comilla.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 15.0m	R. L.: 0.91m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.		DATE OF BORING: 27-03-2010.	G. W. T : 6.10m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Strong Brown 7.5YR (5/6), medium dense Silt, ML.			D-1 D-2 D-3	8 8 8		
3.0m	Light bluish Gray Gley2 (7/1), medium dense to very dense Silt, ML.			D-4 D-5	12 15		
4.5m	Light bluish Gray Gley2 (7/1), dense to very dense, medium to fine Sand, SP.			D-6 D-7 D-8 D-9	34 21 27 38		
1.5m	Light bluish Gray Gley2 (7/1), dense, clayey Sand, SC.			D-10 D-11	28 28		
3.45m	Light bluish Gray Gley2 (7/1), dense to very dense, medium to fine Sand, SP.			D-12 D-13	50 50		Over Over
3.0m	Boring was not possible due to very dense Sand.						

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SAND | SILT | SHALE

PEAT/HIGHLY ORGANIC SOIL | MICACEOUS FINE SAND/SILT | UNDISTURBED SAMPLE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED