A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION : Gazania, Lama, Bandarbon.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING : 9.0m	R. L.: 21.34m above from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.		DATE OF BORING : 04-03-2010.	G. W. T : too deep to measure.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Dark red 10YR (3/6), medium dense to dense, fine sand, SM.			D-1 to D-3	13, 17, 25		
1.0m	Red 10YR (6/8), dense, clayey Silt, SM.			D-3 to D-4	30		
1.0m	Dark brown 10YR (6/6), dense to very dense, cohesionless Silt, SM.			D-4 to D-5	47		
4.45m	Red 10YR (6/8), very dense, fine Sand, SM.			D-5 to D-9	50, 50, 50, 50		over, over, over, over
12.0m	**Boring was not possible due to very dense fine sand.**						

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SAND | SILT | SHALE

ORGANIC SOIL | MICACEOUS FINE SAND/SILT | UNDISTURBED SAMPLE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED