A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION : Barun, Barunhat, Kapasia, Gazipur.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING : 21.0m	R. L.: 0.60m below from Road Level.
CLIENT : Grameenphone Ltd.	DATE OF BORING : 13-03-2008.	G. W. T : 2.74m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
2.0m	Strong brong 7.5YR (5/6), high plastic, stiff, silty Clay, CH.		UD-1, UD-2	D-1, D-2	10, 10		
1.0m	Light brong 7.5YR (6/4), high plastic, stiff to medium stiff, silty Clay, CH.			D-3	9		
1.0m	Light gray 7.5YR (7/1), medium dense to dense, cohesionless silt, SM.			D-4	16		
1.0m	Pinkish gray 7.5YR (6/2), dense to medium dense, cohesionless silt, SM.			D-5	14		
1.0m	Gray 7.5YR (5/1), medium dense, cohesionless silt, SM.			D-6	14		
15.45m	Light brown 7.5YR (6/4), medium dense to very dense, fine sand, SM.			D-7	25		
				D-8	30		
				D-9	35		
				D-10	40		
				D-11	42		
				D-12	45		
				D-13	50		Over
				D-14	50		Over
				D-15	50		Over
				D-16	50		Over

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED