A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION: Damdoma Bazar, Mirershari, Chittagong.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING: 15.0m	R. L.: 1.52m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.	DATE OF BORING: 15-05-2010.	G. W. T : 4.57m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
4.0m	Brown 10YR (6/3), loose to medium dense, silty Sand, SM.			D-1 to D-4	5, 9, 7, 13		
5.0m	Bluish Gray Gley2 (5/1), medium dense to very dense, fine Sand, SW.			D-5 to D-8	31, 35, 50, 50		Over, Over
6.45m	Bluish Gray Gley2 (5/1), very dense Silt, ML.			D-9 to D-12	45, 40, 50, 50		Over, Over
6.0m	Boring was not possible due to very dense Silt.			D-13	50		Over

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SAND | SILT | SHALE

PEAT/HIGHLY ORGANIC SOIL | MICACEOUS FINE SAND/SILT | UNDISTURBED SAMPLE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED