A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION : Chitla, Alomdanga, Chuadanga.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING : 21.0m	R. L.: 0.15m below from Road Level.
CLIENT : Grameenphone Ltd.	DATE OF BORING : 02-07-2008.	G. W. T : 0.91m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Very pale brown 10YR (8/4), very loose to medium dense, cohesionless Silt, SM.			D-1 to D-3	3, 2, 10		
3.0m	Pale brown 10YR (6/3), medium dense to loose, silty Sand, SM.			D-4 to D-6	11, 12, 3		
1.5m	Gray 10YR (5/1), medium plastic, soft to very stiff, silty Clay, CL.			D-7	24		
3.0m	Grayish brown 10YR (5/2), dense, silty sand, SM.			D-8 to D-9	22, 30		
10.95m	Grayish brown 10YR (5/2), dense to very dense, fine sand, SM.			D-10 to D-16	36, 38, 40, 48, 47, 50, 50		over, over

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED