| A2 | PROSOIL | BOREHOLE NO: BH-1 | |
|---|---|---|---|
| | | LOCATION: Mullgram, Kosba, B.Baria. | |
| PROJECT : Telecommunication Tower. | | DEPTH OF BORING: 21.0m | R. L.: 0.61m below from Road Level. |
| CLIENT : AXIATA (Bangladesh) Ltd. | | DATE OF BORING: 10-07-2010. | G. W. T : 1.52m below from E. G. L. |

| THICKNESS | SOIL STRATA | BORELOG | UNDISTURBED SAMPLE | DISTURBED SAMPLE | DEPTH (m) SPT VALUES ( BLOWS / 300mm ) | Grain Size Distribution, % Clay %, Silt %, Sand % | Max$^{m}$ Penetration |
|---|---|---|---|---|---|---|---|
| 5.0m | Light olive Brown 2.5YR (5/4), loose to medium dense, Silt, ML. | | | D-1 to D-5 | 4, 6, 7, 8, 7 | | |
| 2.0m | Bluish Gray Gley2 (5/1), loose to medium dense, Silt, ML. | | | D-6 to D-7 | 5, 14 | | |
| 14.45m | White 10YR (8/1), medium dense to very dense, fine Sand, SM. | | | D-8 to D-17 | 23, 14, 20, 35, 42, 44, 46, 47, 50, 50 | | Over, Over |

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SAND | SILT | SHALE

PEAT/HIGHLY ORGANIC SOIL | MICACEOUS FINE SAND/SILT | UNDISTURBED SAMPLE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX$^{m}$ PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED