A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION : South Rajghat, Matarbari, Mohesh Khali, Cox's Bazar.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING : 15.0m	R. L.: 0.91m below from Road Level.
CLIENT : Warid Telecom International Ltd.		DATE OF BORING: 07-05-2011.	G. W. T : 2.44m below from E.G.L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Gray 7.5YR (5/1), loose to dense, Silt, ML.			D-1, D-2, D-3	5, 25, 14		
1.5m	Gray 10YR (6/1), dense to medium dense, fine Sand, SM.			D-3, D-4	14, 9		
3.0m	Gray 10YR (6/1), medium dense to very dense, clayey Sand, SM.			D-4, D-5	9, 45		
7.95m	Gray 10YR (6/1), very dense, fine Sand, SM.			D-5, D-6, D-7, D-8, D-9, D-10	45, 48, 50, 50, 50, 50		Over, Over, Over, Over
	Too dense to bore.						

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY	SAND	SHALE	UNDISTURBED SAMPLE
MICACEOUS FINE SAND/SILT	SILT	PEAT/HIGHLY ORGANIC SOIL	DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED