A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION: Gobondapur, Pir Jatnapur, Burichang, Comilla.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING: 13.5m	R. L.: 1.22m below from Road Level.
CLIENT : Grameenphone Ltd.	DATE OF BORING: 19-11-2010.	G. W. T : 1.52m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Reddish Gray 5YR (5/2), medium plasticity, very soft to stiff, silty Clay, CL.		UD-1, UD-2	D-1, D-2, D-3	1, 5, 10		
1.0m	Bluish Gray Gley2 (5/1), medium dense to dense, Silt, ML.			D-4	20		
9.95m	Light bluish Gray Gley2 (7/1), dense to very dense, fine Sand, SM.			D-5, D-6, D-7, D-8, D-9, D-10, D-11	24, 27, 35, 45, 50, 50, 50		Over, Over, Over
7.5m	Borinw was terminated due to very dense fine Sand.						

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SHALE | SILT | SAND

PEAT/HIGHLY ORGANIC SOIL | MICACEOUS FINE SAND/SILT | UNDISTURBED SAMPLE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED