A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Khorod, Alamdanga, Chuadanga.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 21.0m	R. L.: 0.91m below from Road Level.
CLIENT : Orascom Telecom Bangladesh Limited.		DATE OF BORING : 11-08-2011.	G. W. T : 0.31m above from E. G. L(Rain water).

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
5.0m	Grayish Brown 10YR (5/2), very loose to medium dense, Silt, ML.			D-1 to D-5	2, 3, 8, 12, 14		
2.5m	Light Gray 10YR (7/1), medium dense to dense, fine Sand, SM.			D-6 to D-7	18, 10		
1.5m	Gray 10YR (5/1), medium dense, clayey Silt, ML.			D-8 to D-9	13, 15		
12.45m	Light Gray 10YR (7/1), medium dense to dense, fine Sand, SM.			D-10 to D-16	18, 20, 21, 21, 22, 23, 24		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY	SAND	SILT	SHALE
PEAT/HIGHLY ORGANIC SOIL	MICACEOUS FINE SAND/SILT	UNDISTURBED SAMPLE	DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED