A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Mugshair, Egara Gram, Debidwar, Comilla.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 16.5m	R. L.: 1.22m below from Road Level.
CLIENT : Grameenphone Ltd.		DATE OF BORING: 01-03-2012.	G. W. T : 3.05m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Brown 7.5YR (5/4), loose to medium dense, Silt, ML.			D-1 to D-3	7, 6, 10		
1.0m	Gray 10YR (6/1), medium dense, Silt, ML.			D-3 to D-4	10, 14		
12.95m	Gray 10YR (6/1), medium dense to very dense, fine Sand, SM.			D-4 to D-10	14, 19, 23, 19, 14, 17, 50		Over
	Boring was not possible due to very dense fine Sand.			D-10 to D-13	50, 50, 50		Over, Over, Over

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

- PLASTIC CLAY
- SHALE
- SILT
- SAND
- PEAT/HIGHLY ORGANIC SOIL
- MICACEOUS FINE SAND/SILT
- UNDISTURBED SAMPLE
- DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED