A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Bhober Para, 3 No Baogaon, Mujib Nogor, Meherpur.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 18.0m	R. L.: 0.18m below from Road Level.
CLIENT : Grameenphone Ltd.		DATE OF BORING: 27-04-2012.	G. W. T : 2.44m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	White 10YR (8/1), loose to medium dense, fine Sand, SM.			D-1 D-2 D-3	1: 6; 2: 10; 3: 10		
2.0m	Brown 7.5YR (5/4), medium dense, silty Sand, SM.			D-4 D-5	4: 12; 5: 8		
2.5m	Brown 7.5YR (5/4), high plasticity, medium stiff to stiff, Clay, CH.			D-6 D-7	6: 10; 7: 13		
3.0m	Brown 7.5YR (5/4), medium dense to dense, silty Sand with Mica, SM.			D-8 D-9	8: 18; 9: 30		
7.95m	Gray 10YR (6/1), dense to very dense, fine Sand, SM.			D-10 D-11 D-12 D-13 D-14	11: 43; 13: 50; 15: 50; 17: 50; 18: 50		Over; Over; Over; Over
	Boring was not possible due to very dense fine Sand.				20		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SHALE | SILT | SAND

PEAT/HIGHLY ORGANIC SOIL | MICACEOUS FINE SAND/SILT | UNDISTURBED SAMPLE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED