A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION: Kathali, Bhaluka, Mymensingh.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING: 21.0m	R. L.: 1.52m below from Road Level.
CLIENT : Grameenphone Ltd.	DATE OF BORING: 22-12-2011.	G. W. T : 1.52m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
10.5m	Brown 10YR (5/3), High plasticity, soft to stiff, silty Clay, CH.		UD-1, UD-2, UD-3, UD-4	D-1 to D-10	5, 8, 10, 13, 12, 9, 8, 12, 13, 15		
3.0m	Pale Brown 10YR (6/3), High plasticity, stiff to very stiff, silty Clay, CH.			D-11 to D-12	17, 18		
3.0m	Brown 10YR (5/3), High plasticity, very stiff, silty Clay, CH.			D-13 to D-14	24, 27		
4.95m	Reddish Brown 5YR (5/3), High plasticity, very stiff, Clay, CH.			D-15 to D-16	25, 30		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

- PLASTIC CLAY
- SHALE
- SILT
- SAND
- PEAT/HIGHLY ORGANIC SOIL
- MICACEOUS FINE SAND/SILT
- UNDISTURBED SAMPLE
- DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED