A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Boro Khoskandi, Comilla.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 21.0m	R. L.: 1.52m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.		DATE OF BORING: 08-06-2010.	G. W. T : 0.61m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
5.0m	Grayish brown 2.5Y (5/2), medium dense, silty Sand, SW.			D-1 to D-5	7, 6, 5, 5, 10		
5.5m	Gray Gley1 (5/1), medium dense to dense, silty Sand, SW.			D-6 to D-10	17, 20, 15, 18, 30		
10.95m	Light gray Gley1 (7/1), medium dense to very dense, fine Sand, SW.			D-11 to D-17	37, 40, 43, 44, 47, 50, 50		Over, Over

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

- PLASTIC CLAY
- SAND
- SILT
- SHALE
- PEAT/HIGHLY ORGANIC SOIL
- MICACEOUS FINE SAND/SILT
- UNDISTURBED SAMPLE
- DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED