A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION: Haid Chokia, Fatikchari, Chittagong.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING: 21.0m	R. L.: 0.30m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.	DATE OF BORING: 04-09-2010.	G. W. T : 0.45m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Very pale Brown 10YR (8/3), very loose, silty Sand, SM.			D-1 to D-3	4, 2, 1		
2.0m	Light Gray 10YR (7/1), medium plasticity, very soft, silty Clay, CL.			D-4 to D-5	1, 3		
2.0m	Very pale Brown 10YR (8/3), very loose, silty Sand, SM.			D-6 to D-7	4, 1		
6.5m	Polo green Gley1 (8/2), medium plasticity, very soft, silty Clay, CL.			D-8 to D-11	3, 5, 5, 4		
3.0m	White 10YR (8/2), very dense, fine Sand, SW.			D-12 to D-13	50, 50		Over, Over
5.45m	Polo red 10R (6/3), medium plasticity, very stiff, silty Clay, CL.			D-14 to D-17	22, 20, 21, 22		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY	SAND	SILT	SHALE
PEAT/HIGHLY ORGANIC SOIL	MICACEOUS FINE SAND/SILT	UNDISTURBED SAMPLE	DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED