A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION: Nilla-Chori, Kawkhali, Rangamati.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING: 10.5m	R. L.: 0.30m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.	DATE OF BORING: 16-03-2010.	G. W. T : 2.43m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Brown 10YR (5/3), medium dense, cohesionless silt, SM.			D-1 to D-3	11, 13, 11		
1.0m	Yellowish brown 10YR (5/6), medium dense, fine sand, SM.			D-4	9		
1.0m	Grayish brown 10YR (5/2), medium dense, cohesionless silt, SM.			D-5	8		
5.95m	Light brownish gray 10YR (6/2), medium dense to very loose, fine sand, SM.			D-6 to D-9	17, 29, 50, 50		over, over, over
10.5m	**Boring was not possible due to very dense fine sand.**			D-10	50		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SAND | SILT | SHALE

PEAT/HIGHLY ORGANIC SOIL | MICACEOUS FINE SAND/SILT | UNDISTURBED SAMPLE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED