A2	PROSOIL	Borehole No: A-1	
		Location: Balua Chowmuhani Bridge	CH : 35+300 km
Name of Project: Begumganj-Sonaimuri-Ramgonj Road (R-142), Ramgonj, Lakshmipur.		Borehole Depth: 51.0m	R. L. : 10.40m
CLIENT: Roads & Highways Department, Lakshmipur.		Date of Boring: 03-12-2021 to 05-12-2021	B. W. T : 0.954m below from E. G. L.

RL/ THICKNESS	SOIL STRATA	BORELOG	SAMPLING FROM (m)	SAMPLING TO (m)	SPT-N Value Blow/300mm 0-150 (mm)	150-300 (mm)	300-450 (mm)	N	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Remarks
6.0m	Gray, soft to medium stiff, Lean Clay, CL. (with Rubbish at 1.5m)		1.5	1.95	2	1	2	3	D-1	3	
			3	3.45	2	2	2	4	D-2	4	
			4.5	4.95	2	3	3	6	D-3	6	
19.5m	Gray, loose to dense, Silty Sand, SM.		6	6.45	3	4	6	10	D-4	10	
			7.5	7.95	4	6	8	14	D-5	14	
			9	9.45	5	8	10	18	D-6	18	
			10.5	10.95	4	9	11	20	D-7	20	
			12	12.45	3	6	8	14	D-8	14	
			13.5	13.95	4	6	7	13	D-9	13	
			15	15.45	4	8	12	20	D-10	20	
			16.5	16.95	5	10	13	23	D-11	23	
			18	18.45	4	7	10	17	D-12	17	
			19.5	19.95	5	11	15	26	D-13	26	
			21	21.45	10	18	22	40	D-14	40	
			22.5	22.95	8	15	21	36	D-15	36	
			24	24.45	6	8	11	19	D-16	19	
16.5m	Gray, loose to medium dense, Silt, ML.		25.5	25.95	4	5	6	11	D-17	11	
			27	27.45	3	3	6	9	D-18	9	
			28.5	28.95	3	4	4	8	D-19	8	

RL WITH RESPECT TO TOPOGRAPHIC SURVEY.

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SILT | PEAT/HIGHLY ORGANIC SOIL | UNDISTURBED SAMPLE

MICACEOUS FINE SAND/SILT | SAND | SHALE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS. AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED