A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION : Chandipur, Shariatpur.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING : 21.0m	R. L.: 0.45m below from Road Level.
CLIENT : Grameenphone Ltd.	DATE OF BORING : 03-07-2007.	G. W. T : 1.11m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
6.0m	Light gray 10YR (7/1), medium plastic, very soft to medium stiff, silty Clay, CL.		UD-1, UD-2, UD-3, UD-4	D-1 to D-6	2, 3, 5, 6, 7, 5		
6.0m	Gray 10YR (6/1), loose to dense, cohesionless silt, SM.			D-7 to D-11	8, 5, 14, 16, 12		
4.5m	Gray 10YR (6/1), dense to loose, silty Sand, SM.			D-12 to D-13	14, 4		
3.0m	Gray 10YR (6/1), medium plastic, very soft to very stiff, silty Clay, CL.			D-14 to D-15	2, 18		
1.95	Light gray 10YR (7/1), dense, fine sand SM.			D-16	24		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED