A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION: Bosuara, Chowddagram, Comilla.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING: 18.0m	R. L.: 1.06m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.	DATE OF BORING: 10-07-2010.	G. W. T : 0.15m above from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
2.0m	Light bluish Gray Gley2 (7/1), medium plasticity, medium stiff to very stiff, silty Clay, CL.		UD-1	D-1	5		
1.0m	Light bluish Gray Gley2 (7/1), dense, silty Sand, SM.			D-2	17		
15.45m	Bluish Gray Gley2 (6/1), dense to very dense, fine Sand, SM.			D-3	24		
				D-4	30		
				D-5	25		
				D-6	32		
				D-7	41		
				D-8	42		
				D-9	48		
				D-10	25		
				D-11	22		
				D-12	41		
				D-13	50		Over
				D-14	50		Over
				D-15	50		Over
3.0m	Boring was not possible due to very dense fine Sand.						

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SAND | SILT | SHALE

PEAT/HIGHLY ORGANIC SOIL | MICACEOUS FINE SAND/SILT | UNDISTURBED SAMPLE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED