A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION: Tetuiabazar, Comilla.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING: 15.45m	R. L.: 0.91m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.	DATE OF BORING: 15-06-2010.	G. W. T : 0.20m above from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
4.0m	Grayish brown 10YR (5/2), loose to medium dense, silt, ML.			D-1 to D-4	5, 8, 10, 20		
2.0m	Gray Gley1 (6/1), medium dense to dense, silty Sand, SM.			D-5 to D-6	27, 34		
2.0m	Gray Gley1 (6/1), dense to very dense, medium Sand, SW.			D-7 to D-8	36, 43		
7.45m	Light gray 10YR (7/1), very dense, fine Sand, SM.			D-9 to D-11	47, 49, 50		Over
				D-12	50		Over
6.0m	**Boring was terminated due to very** dense fine sand.			D-13	50		Over

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY	SAND	SILT	SHALE
PEAT/HIGHLY ORGANIC SOIL	MICACEOUS FINE SAND/SILT	UNDISTURBED SAMPLE	DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED