A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION : Boliaday, Kaliakoir, Gazipur.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING : 21.0m	R. L.: 2.74m below from Road Level.
CLIENT : Grameenphone Ltd.	DATE OF BORING : 08-01-2008.	G. W. T : 0.20m above from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
4.0m	Yellowish brown 10YR (5/6), very loose, cohesionless Silt, SM.			D-1 to D-4	1, 1, 1, 1		
2.0m	Gray 10YR (5/1), very loose to dense, cohesionless Silt, SM.			D-5 to D-6	1, 16		
1.5m	Very pale brown 10YR (7/4), medium plastic, stiff, silty Clay, CL.			D-6 to D-7	16, 12		
1.5m	Very pale brown 10YR (7/3), medium dense to dense, silty Sand, SM.			D-7 to D-8	12, 17		
12.45m	Very pale brown 10YR (7/3), dense to very dense, fine sand, SM.			D-8 to D-16	17, 15, 22, 27, 35, 37, 40, 42, 44		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED