A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Moukhra, Nowparahat, Baraigram, Natore.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 21.0m	R. L.: 0.86m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.		DATE OF BORING: 15-12-2010.	G. W. T : 1.83m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
4.0m	Reddish Brown 10YR (5/3), medium plasticity, soft to very soft, silty Clay, CL.		UD-1, UD-2, UD-3	D-1, D-2, D-3	2, 3, 2		
1.0m	Reddish Brown 10YR (5/3), loose, silty Sand, SM.			D-4	5		
4.0m	Reddish Brown 10YR (5/3), medium plasticity, soft to medium stiff, silty Clay, CL.			D-5, D-6, D-7, D-8	6, 5, 5, 6		
4.5m	Dark gray 10YR (4/1), high plasticity, soft to stiff, silty Clay, CH.			D-9, D-10, D-11	5, 11, 13		
3.0m	Very pale Brown 10YR (8/3), high plasticity, stiff to very stiff, silty Clay, CH.			D-12, D-13	12, 15		
4.95m	Light Red 10YR (6/6), very dense, fine Sand, SM.			D-14, D-15, D-16, D-17	44, 50, 50, 50		Over, Over, Over

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY	SAND	SILT	SHALE
PEAT/HIGHLY ORGANIC SOIL	MICACEOUS FINE SAND/SILT	UNDISTURBED SAMPLE	DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED