A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION : Bagitola Bazar, Haluaghat, Mymensingh.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING : 21.0m	R. L.: Road Level.
CLIENT : Grameenphone Ltd.	DATE OF BORING : 04-05-2007.	G. W. T : 2.13m below from E.G.L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
5.0m	Very pale brown 10YR (7/4), medium plastic, soft to medium stiff, silty Clay, CL.		UD-1, UD-2, UD-3, UD-4	D-1 to D-4	9, 5, 3, 4		
2.5m	Light gray 10YR (7/2), medium plastic, soft, silty Clay, CL.			D-5, D-6, D-7	5, 3, 4		
4.5m	Gray 10YR (6/1), medium plastic, soft, silty Clay, CL.			D-8, D-9	3, 5		
3.0m	Light gray 10YR (7/2), very dense, fine sand, SM.			D-10, D-11, D-12	41, 46, 5		
6.45m	Very pale brown 10YR (7/4), medium plastic, soft to medium stiff, silty Clay, CL.			D-13, D-14, D-15, D-16	10, 9, 8, 9		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED