A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Jafrabad , Chandina, Debidwar, Comilla.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 21.0m	R. L.: 0.90m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.		DATE OF BORING: 20-03-2012.	G. W. T : 0.05m above from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Yellowish Brown 7.5YR (5/6), loose to medium dense, Silt, ML.			D-1 to D-3	5, 15, 14		
18.45m	Light Gray 10YR (7/1), medium dense to very dense, fine Sand, SM.			D-4 to D-17	16, 24, 26, 26, 27, 42, 29, 35, 35, 36, 41, 44, 43, 46		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

- PLASTIC CLAY
- SAND
- SILT
- SHALE
- PEAT/HIGHLY ORGANIC SOIL
- MICACEOUS FINE SAND/SILT
- UNDISTURBED SAMPLE
- DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED